

INSPECTION REPORT INSP-FW-2026-05-11

Inspection Report: INSP-FW-2026-05-11

Equipment / Location: Area 3 Date: 2026-05-11

Method: fire water pump weekly run test Result: PASS

DETAILS:

Jockey and main fire water pumps auto-start tested per OISD-STD-116; header pressure held at 8.8 kg/cm² at the hydraulically remotest point in Area 3 (design minimum 7.0 kg/cm²). Jockey pump J-FW-2 capacity verified at 1.2% of design fire water rate with auto cut-in at 8.2 and cut-off at 9.0 kg/cm². Weekly test log current.

Inspector: N. Kaur (Inspection Engineer)