

WORK ORDER WO-2019-0712

Work Order No: WO-2019-0712 Type: CM Priority: P3

Equipment: P-101 Date completed: 2019-07-18

Title: P-101 mechanical seal replacement after leak

FINDINGS / WORK PERFORMED:

Seal faces (BurgFlow MS-40D cartridge) heavily scored. Gland leak-off exceeded 60 drops/min. Suction strainer STR-101 basket found 40% blocked with silt after monsoon rains; cooling water visibly turbid. Suspected intermittent cavitation damaged the seal faces.

Parts used: MS-40D cartridge seal x1, gasket kit

Labor hours: 14 Equipment downtime: 9 h

Raised by: A. Deshpande (Maintenance Planner)

Closed by: R. K. Sharma (Senior Reliability Engineer (retiring Dec 2026))

Reference drawing: D-CW-104 rev 3