

WORK ORDER WO-2023-1034

Work Order No: WO-2023-1034 Type: PM Priority: P3

Equipment: CT-101 Date completed: 2023-10-03

Title: Cooling tower basin inspection and dosing check

FINDINGS / WORK PERFORMED:

Basin silt level 35mm. Biocide dosing pump OK.

Parts used: consumables

Labor hours: 5 Equipment downtime: 0 h

Raised by: A. Deshpande (Maintenance Planner)

Closed by: S. Venkatesan (Shift Supervisor)

Reference drawing: D-CW-104 rev 3