

WORK ORDER WO-2024-0912

Work Order No: WO-2024-0912 Type: CM Priority: P3

Equipment: P-101 Date completed: 2024-09-10

Title: P-101 seal leak - replace seal, inspect flush line

FINDINGS / WORK PERFORMED:

Seal flush line (Plan 11) orifice found partially plugged with scale; flush flow ~50% of design. Combined with monsoon turbidity this accelerated face wear. Flush orifice replaced.
Note: SOP-CW-012 rev 2 has no seal-flush verification step - revision proposed.

Parts used: MS-40D cartridge seal x1, flush orifice

Labor hours: 13 Equipment downtime: 8 h

Raised by: A. Deshpande (Maintenance Planner)

Closed by: R. K. Sharma (Senior Reliability Engineer (retiring Dec 2026))

Reference drawing: D-CW-104 rev 3